

Post Dismantle Checklist

All of these items **must** be completed before a truck is considered finished and a new truck will be brought into the bay for dismantle.

- ☒ Review Dismantle Sheet before truck goes out to yard
- ☒ ALL fluids drained from truck
- ☒ ALL batteries/battery cables pulled from truck
- ☒ ALL parts marked with correct truck number and put on parts cart
- ☒ Cab cleaned out, parts being stored in cab organized
- ☒ ALL driveline pulled and marked with correct ujoint type
- ☒ Wheels/Tires pulled
- ☒ Fuel and hydraulic tanks pulled
- ☒ Lugnuts/Axlenuts put back on hubs
- ☒ CRR/PDA bolts put back in housing
- ☒ 5th wheel inspected
- ☒ Scrap cleaned up and thrown away (Iron and Aluminum)
- ☒ ALL parts that need washed moved to wash bay
- ☒ Tires dismantled, wheels marked with correct truck number and moved to wash bay
- ☒ Parts cart moved to warehouse
- ☒ Floor scrubbed and empty parts cart brought out to bay

Truck Stock Number 09VV012

Dismantler Initials MS/KH

Supervisor Initials _____

Scrap Info

Stock# _____

Parts to Pull:

Location:

- _____
- _____
- _____
- _____

- _____
- _____
- _____
- _____

Scrap App Completed? Yes No